

COPY.

TEST RESULTS ON STARBOARD AUXILIARY GENERATOR.

Shunt, com. pole, D. C. Generator, Type 29/34.
 Machine No. R. 55123, Armature No. R. 70126.
 K. W. 75, Amps. 300, Volts 250, Speed 225 R.P.M.

HEAT RUN for six hours on full load :-

Time	Line Volts.	Line Amps.	Shunt field Amps.	Speed R. P. M.
1.30 pm.	250	300	7.2	225
7.30 pm.	250	300	7.2	225

Machine shut down and temperatures taken.

Temperature rise by thermometer in degrees Centigrade,
 after six hours on full load :-

Armature core	16.9
" winding	19.9
Commutator	8.5
Shunt field	20.5
Com. pole field	15.5

Air temperature - 18.5.

INSULATION RESISTANCE TEST.

The insulation resistance to earth was found to be :-

Shunt field, armature & com. pole windings... 80 megohms
 Brush gear and terminals 10 po.

The windings, terminals and brush gear of the machine
 withstood a high potential test of 2,000 volts A.C. for one minute
 to earth.

2020
 1st August, 1928.



Lloyd's Register
 Foundation

003038-003045-0051