

H pumps renewed. Main condenser altered to regenerative system.
New copper feed pipes fitted where necessary, & old pipes altered to suit
installation, all tested hydraulically in ship to 450 lbs before fitting.
Following auxiliaries installed:- D.C. feed heater, cascade filter, oil
interceptor.

Repairs effected.

Boilers. 38 stay tubes & 460 plain tubes renewed. 2 C.C. stay
nuts renewed. Caulking done where necessary.

Star'd boiler centre furnace jacked up.

Port boiler, port wing door built up by SW.

Internal feed pipes renewed. Mountings placed in good working order.

Boilers tested hydraulically to 200 lbs. on completion of repairs & found good.

Superheaters safety valves on Port & Centre boilers adjusted under steam to 185 lbs.
the safety valve on Star'd boiler superheater remaining to be done and the
drains on all superheaters to be tried.

Washers. Port $\frac{3}{8}$ " Centre $\frac{7}{16}$ "

Approved plans of Superheat Installation inclosed herewith.

100