

For the information of Surveyors and the Committee only.

Received at LONDON Office. 4 APR 1935

Lloyd's Register of Shipping.

(Report on Machinery, No. _____ Port _____)

641. ELECTRIC ~~GENERATOR~~ OR MOTOR.

I have to report that the Motor, as herein described, rated 125 ~~K.W.~~ ^{H.P.} manufactured by British Thomson Houston Co. Ltd. of Rugby for the Ship No. 697, being built by Vickers Armstrong of Barrow has been inspected by me as set forth below, and found to be, so far as can be seen, sound and free from defects. This has been tested, and complies with the requirements of the Rules.

G. O. Watson
London

For Refry Compressors.

Temperature Test* Date of Testing 8th Nov 1934.

Machine Number.	Duration of Test.		Speed.	Load.		Shunt Field.	
	Hours.	Mins	r.p.m.	Volts.	Amps.	Volts.	Amps.
<u>57552.</u>	<u>6</u>	<u>—</u>	<u>315.</u>	<u>220.</u>	<u>472.</u>	<u>—</u>	<u>2.1.</u>

Air Temperature at End of Test.	MAXIMUM RECORDED MACHINE TEMPERATURES.									
	Armature.		Commutator.		Shunt Field		Series Field.		Interpoles.	
	Actual temp.	Temp. rise.	Actual temp.	Temp. rise.	Actual temp.	Temp. rise.	Actual temp.	Temp. rise.	Actual temp.	Temp. rise.
<u>18 °C</u>	<u>°C</u>	<u>20 °C</u>	<u>°C</u>	<u>10 °C</u>	<u>°C</u>	<u>17 °C</u>	<u>°C</u>	<u>17 °C</u>	<u>°C</u>	<u>32 °C</u>

this machine is acting as a motor for "Hopkinson" or "Back to Back" test, state number machine and ship reference of machine acting as generator

Compounding Test (for generators).

Load.	Speed.	Shunt Field.		Machine Load.	
	r.p.m.	Volts.	Amps.	Volts.	Amp.
1 Load - - -					
2 Load - - -					

Insulation Tests (taken after the temperature test):—

Insulation resistance 20 megohms.
High voltage test 2000 A.C. volts for two minute between windings and frame.

Particulars of other tests applied:—

20% overload for 1 hour
50% " " 1 minute
100% " " 1 " "

Remarks on forgings or castings (if any)

Dates of inspection and tests 15/10/34 8/11/34 22/10/34

Costs £ 1 : 11 : 6 } To be collected at Barrow
Expenses £ 1 : 1 : 3

