

C O P Y.  
\*\*\*\*\*

HOTEL ROYAL AQUILA,  
GENOA,  
I T A L Y.

25th November, 1932.

Vickers-Armstrongs Ltd,  
al Construction Works,  
BARROW\*IN\*FURNESS.

We have now completed all possible trials for the Gyro-  
rs on board the "CONTE DI SAVOIA", and until we encounter  
s on the way across from Genoa to New York, we shall have  
o have the final trials and tests.

We have had various tests up to date, and many demonstration  
notable people including the Crown Prince of Italy and staff,  
with the ship from Naples to Genoa.

The final and acceptance trials of the stabilisers were  
ide of Genoa Harbour, with the ship at anchor in still water,  
g worked splendidly and the "ITALIA" engineers were satisfied  
results. The quenching power was slightly in excess of 4.7,  
specified.

Here is a summary of the tests.

All three stabilisers rotors spinning at 800 r.p.m.

Rolled ship with Nos.2 & 3 stabilisers	=	8 $\frac{1}{2}$ <sup>0</sup>
" " " " 1;2 & 3 "	=	16 $\frac{1}{2}$ <sup>0</sup>
" " " " 2 & 3 "	=	13

Stabilised after rolling with No.1

*****		
Rolled ship with Nos.2 & 3 Stabilisers	=	14 $\frac{1}{2}$ <sup>0</sup>

Stabilised with no.1

*****		
Rolled ship with Nos.2 & 3 Stabilisers	=	15 $\frac{1}{2}$ <sup>0</sup>

Stabilised with No.1

*****		
Rolled ship with No.1 & 2 Stabilisers	=	16 <sup>0</sup>

Stabilised with No.3

*****		
Rolled ship with Nos. 1 & 2 Stabilisers	=	15 $\frac{3}{4}$ <sup>0</sup>

Stabilised with No.3

\*\*\*\*\*

SLA 53-PIST 1A7-11



(2).

Rolled ship with Nos.1 & 2 Stabilisers =  $14\frac{3}{4}^{\circ}$

Stabilised with No.3

\*\*\*\*\*

Rolled ship with Nos.1 & 3 Stabilisers =  $15\frac{1}{2}^{\circ}$

Stabilised with No.2

\*\*\*\*\*

Rolled ship with Nos.1 & 3 Stabilisers =  $15\frac{1}{2}^{\circ}$

Stabilised with No.2

\*\*\*\*\*

Rolled ship with Nos.1-2-3 Stabilisers =  $18^{\circ}$

Stabilised with Nos. 1-2-3 "

\*\*\*\*\*

The readings in degrees are from an inclinometer but they agree with the readings on the roll and pitch recorder, and represent 1 degree of roll.

In one test previous to these we rolled the ship with all three engines spinning at 800 R.P.M. to 22 degrees total.

Mechanically up to date everything is perfect and the highest pressures we have had during any tests have been 105 f., this was from worn oil from the bearings.

This ship has had exhaustive machinery trials including a full trial on the way from Trieste to Naples, during this trial she developed 110,000 S.H.P. the 4 shafts running at 230 R.P.M. and with an average speed of 28.6 knots.

On a 9 hour full power trial she developed 130,000 S.H.P. with 230 R.P.M. (average) and 29.5 knots average. They were hoping to reach 30 knots but up to date have not done so.

During the full power trial everything was opened full, the engines were designed for 105,000 H.P. and are Yarrows.

We leave Genoa on Wednesday, November 30th, and expect to be in New York on December 6th, leaving again on December 14th and reaching London on December 22nd, in which case I shall just manage to be home for Christmas, unless we have a serious breakdown with the gyros, and then Mr Hodgkinson would like me to stay to open up. I am not anticipating any trouble because up to date all three gyros have run so well, and I have great confidence in the whole job.

Mr Hodgkinson has approved of the figures I have sent, and they are to be remembered to all at the Barrow Works.

Yours faithfully.

Signed:- J.F. Wickham.