



## Whaler "NELLIE-VINKE"

The pumping arrangements have been examined and altered as required by your E letters of 7/2 and 25/8 1949, and approved plans.

Fuel oil suction and delivery pipes tested as required.

A new oil fuel burning installation now fitted, (was LR tested) all fitted and tested in accordance with Section 20 of the Rules.

Attached testing of main boiler by Government Steam Law Authority to 20 kg. Found boiler sound and tight.

The Machinery was tested under full working conditions on a trial-trip on the North-Sea and all found satisfactory.

D. M. Dunder

*[Signature]*