

COPY.
PORT OF

GLASGOW

GLASGOW REPORT No

61765

Plan enclosed.

10th November, 1939.

Dear Sirs,


I have to inform you that three Water Tube Boilers constructed by Messrs Babcock & Wilcox Ltd., under Contract No. 6/1344 and intended for Messrs Greenock Dockyard Co's Yard No. 437, have been despatched for installation in the vessel.

These boilers have been constructed under special survey and the drums, sections, muddrums, superheaters etc., have all been tested under hydraulic pressure. These boilers as completed units however have not been tested in the shop - the hydraulic test will be carried out on board when the usual boiler certificate should be issued.

An approved plan of arrangement of main steam pipes is forwarded herewith for your information and guidance.

I am, Dear Sirs,

Yours faithfully,



The Surveyors,

GREENOCK.



© 2020

Lloyd's Register
Foundation

003282-003289-0056