

FREEBOARD REPORT on the S. S. THE DUKE.

It is submitted the Freeboards given on the accompanying

form, being those required by the Tables, merit approval, *subject to*

- ① The tarpaulins & battening down arrangements of the hatches being in good condition & in accordance with rule requirements & eyebolts for lashings or other fittings being provided for the weather deck hatchways, if this is not already the case.
- ② The air pipe in the forward well being made 36" in height and the air pipes on the raised quarter deck being made 30" in height to the opening & satisfactory means of closing being provided for all air pipes.
- ③ The freeing port area in the raised quarter deck bulwarks being increased to $21\frac{3}{4}$ sq. ft. each side.
- ④ The bridge after bulkhead being of substantial construction. (The surveyor should be requested to give particulars of the stiffeners of this bulkhead, when these can be examined)

Convention
1 Plan to retain

Angelo Jones & Co
City Sec. 24/5/32

003311-003320-0213

24/5/32