





been satisfactorily installed. Generator examined under  
working conditions and found satisfactory  
First Entry Report No.      herewith attached (not yet received from Lons. Ins.)

REPAIRS: Boiler - local internal wastage reinforced with  
electric welding. Several stays renewed.

New Generator: The generator main cables as existing, were removed  
and replaced by new cables of suitable size for  
the new machine and a new C.O. Main Switch  
was fitted to the main switchboard, and a new  
ammeter of suitable size will be fitted as soon as  
delivering to the vessel is possible. The new equipment  
as now installed was tested and found satisfactory.