

S.S. "FORELAND"

Special survey type 4	due 1/1949
Load line certificate expires	30/1/1950
Annual load line survey	due 1/1949
Annual boiler survey	due 7/1949
Tailshaft	due 7/1951
Main steam pipes	due 1/1951

PARTICULARS OF OUTSTANDING DAMAGES & RECOMMENDATIONS

Amsterdam 6/1947

Various minor indents in tunnel plating to be dealt with at owners' convenience.

Liverpool 1/1949

Starboard side - 1st plate from forward in sheerstrake slightly set in.
Starboard hawse pipe and deck casting fractured.
Permanent repairs to be carried out at first opportunity.



© 2020

Lloyd's Register
Foundation

005167 - 005173 - 0012