

POSTPONED SURVEYS

s.s./m.s. "PHOENICIAN STAR" ex "SAN FERNANDO"

- (1) (a) Built 5-1936 (b) Type
 (c) Flag Panamanian (d) Gross Tons 4925
 (e) A.L.L. due (f) L.L. Cert. exp. 31.8.66
 (g) Last examination in drydock 5.65

- (2) (a) Special Survey due 8.65 commenced 6.65
 (b) Outstanding S.S. items:— See endorsement dated 12.7.65
 (c) Hull Subject/Limit by See endt. dated 12.7.65
 (d) ~~Main/Aux/Donkey~~ Boiler Survey due 12.65
 (e) Steam Generator Survey due
 (f) Steampipes Survey due
 (g) Screwshaft Survey due
 (h) Outstanding items for record :— See endt. dated
 (i) Machinery Subject/Limit by :— See endt. dated
 (j) S.R.M.C due (k) R.S. due

(3) Postponements already agreed:—

(4) New Proposal:—

To postpone the completion Special Survey
 for 12 months until August 1966. Hamburg Surveyors also request
be advised outstanding hull and machinery conditions of class.

Technical Recommendation (Hull):—

Submitted for approval providing
 requirements of a S.S. not examined
 6.65 are complied with now, i.e.
 examination of holds, bulges, tween
 decks, mchgy spaces, & a few frame spaces
 of the ballast d. & tanks immediately fwd
 of and abaft mchgy space, also RSP 14/9/65

internal examination of w. & deep tanks
 Date of Committee

Minute

(Machinery)

CSM to be completed, or a G.E
 held and the overdue items
 (See ltr. 28.7.65) noted for
 adv. of CSM.
 SPS by compl. = 88.

14.9.65



© 2020
 Lloyd's Register
 Foundation