

# POSTPONED SURVEYS

/m.s. "LUCIANO CASTRO"

- (1) (a) Built 3-1950 (b) Type  
(c) Flag Brazilian (d) Gross Tons 600  
(e) A.L.L. due (f) L.L. Cert. exp. 24.2.64  
(g) Last examination in drydock 8.62

- (2) (a) Special Survey due 5.63  
(b) Outstanding S.S. items:— See endorsement dated  
(c) Hull Subject/Limit by See endt. dated  
(d) Main/Aux/Donkey Boiler Survey due  
(e) Steam Generator Survey due  
(f) Steampipes Survey due  
(g) Screwshaft Survey due  
(h) Outstanding items for record:— See endt. dated  
(i) Machinery Subject/Limit by:— See endt. dated  
(j) S.R.M.C due (k) R.S. due

- (3) Postponements already agreed:— A General Examination for postponement of the Special Survey until May 1964 has been held except the megger test of the electrical installation. (Ys Rio 3.64 for machine damage)

- (4) New Proposal:— It is stated that the vessel will be at Santos in about a month's time (when the year of grace will expire) when the Surveyor can "see" her. The Surveyor states, however, that "there would appear to be no arrangements made at this time, and we have no docking facilities for the next six months" (ie. 26 months after last Docking Survey 17 months after due date of SS)

Technical Recommendation (Hull):—

Submitted action be deferred pending ship's arrival at Santos 5.64 when Owner's intentions regarding SS can be ascertained.

RSB

29.4.64

(Machinery)

await further info. also Rio rpt.

29.4.64.

Date of Committee

FRIDAY - 2 JUN 1967

Minute

© 2021

Lloyd's Register Foundation

014835-014842-0248