

GENERAL REMARKS (State quality of workmanship, opinions as to class, &c.)

The materials and workmanship are good. This boiler has been built under special survey in accordance with the Rules and approved plans. It is being sent to Venice for installation.

Boiler installed on board the "S.S. Manina". Boiler fastenings and seatings examined and found in accordance with the Rules. Safety valves tested under steam and by accumulation. Boiler seatings found bolted but arrangements have been made with the builders to have same riveted on the vessel's return.

WJ

Certificate (if required) to be sent to
(The Surrogates are requested not to write on or below the space for Committee's Minute.)

The amount of Entry Fee .. £ SEE MACHY : When applied for, Sep 30 1921
 Special £ REPORT :
 Donkey Boiler Fee installation 000 :
 Travelling Expenses (if any) £ 303 : 7-11-1921

W. J. Manina
 Engineer Surveyor to Lloyd's Register of British & Foreign Shipping.

Committee's Minute TUE. NOV. 15 1921
 Assigned As now Subject

TUE. 10 MAY. 1922