



"LANGLEEGORSE"

The three Main Boilers examined internally and externally together with their mountings and found to be placed in safe working condition. Safety Valves adjusted as above.

Winch and Steering engine opened up, examined, now in safe working order.

Minor repairs made.

Electrical Installation:-

The electrical installation examined under working conditions. Generator, cables, fittings on main Sw. Bd and distribution boxes examined. Insulation tests made on all circuits all found or put in order.

Repairs:-

The dynamo overhauled, shunt field coils renewed, series field coils reinsulated, armature cleaned and revarnished, commutator skimmed up.

S.G.F.