

Shipbuilders: Messrs. *M/V 'Lizzie & Annie'* Yard No.
Engineers: Messrs. *Chestfield Tube Co. Ltd* Engine No.

It is submitted that the plan of seamless steel
Air Receiver merits approval
for a working pressure of 260 lbs/in²
provided, for purposes of examination & cleaning
of the internal surfaces, the diameter of the
opening be not less than 2", & the receiver
be constructed under the usual conditions
of survey & testing.
It is concluded that this plan supersedes
that approved on the 14th inst.

G.R.B.
19/9/32

L 20/9/32

Return plan.

Retain copy.

Im. 1251. T.



© 2018

Lloyd's Register
Foundation