

AIR MAIL.

COPY.

Lloyd's Register of Shipping,

71, Fenchurch Street, E.C. 3.

17th September, 1935.

"CONTE ROSSO".
Loeffler Boiler Installation.

Dear Sirs,

E. I duly received your letter of the 13th instant, forwarding one from Messrs. Witkowitz Ironworks Corporation in regard to the creep tests for the above Loeffler Boiler installation, and I note the Firm's remarks.

I shall be glad if you will inform the Firm that it is desired that the creep tests be extended to 72 hours, but that having regard to their remarks regarding time available, they need only be carried out at the maximum working temperature for the respective materials. The Firm should be asked, however, to give full information regarding the results of tests previously carried out on these materials over a range of temperatures, including temperatures above the stated maximum.

I confirm my telegram to you to-day, which being de-coded reads as follows:-

" Loeffler Boiler please refer to your letter of the 13th instant creep tests should be extended for 72 hours but need only be carried out at working temperature. Letter follows".

I am, Dear Sirs,

Yours faithfully,

The Surveyors,

VIENNA.



©2018

Lloyd's Register
Foundation