

COPY.

A

Lloyd's Register of Shipping,

71, Fenchurch Street, E.C. 3.

25th November, 1935.

Dear Sirs,

S.S. "CONTE ROSSO"
Loeffler Escher Wyss H.P. Installation.

E.

With reference to your letter of the 18th instant I have to acquaint you that the results of the tests carried out on materials intended for the above installation have been examined and that they are considered to be generally satisfactory.

With reference to the creep tests, it is agreed that the Firm have shown that the material meets the requirements of the Pomph and Enders definition of creep limit, and we shall be glad if you will thank the Firm for the additional information provided by continuing the test to 72 hours.

As regards the impact test results, I have to point out that the Izod test results, where the impact value is stated in terms of metre kilograms per sq.cm., are not understood, and I have to request that you will give full particulars and state whether there are any special reasons why these values are so much lower than the tests carried out



© 2018

Lloyd's Register
Foundation

s. "CONTE ROSSO".

COPY. -2-

on specimens with a Mesnager notch.

I am, Dear Sirs,

Yours faithfully,

Secretary.

The Surveyors,
VIENNA.



© 2018

Lloyd's Register
Foundation