

Moulded Depth

16

4

2'-8 1/2"
+ 8 1/2"
2'-11" 3'-0"

B. 1m, 9, 20.

FREEBOARD REPORT on the

S.S. "Deane"

It is submitted the surveyors be informed that the approved plan of Profile and Decks indicates that 3 1/2" P.P. sheathing is fitted on the main Deck inside the Bridge but that their freeboard report makes no reference to the sheathing. They should state if this wood deck is fitted and also if it is fitted at midships in way of the statutory deck mark.

WJ

S. H.
18.8.24
© 2021



Lloyd's Register

002085-002093-0013

Draught for record

1 Scale 14-9

2'-0 1/2"
4' 3 1/2"