

For the information of Surveyors and the Committee only.

Received at

Office

19

Lloyd's Register of Shipping.

(Report on Vessel No.

Port

No. SHIP ~~FORGINGS OR~~ CASTINGS.

We have to report that the undermentioned ~~Iron~~ Steel ~~Forgings~~ Castings, manufactured by Messrs. Atlas-Werke A.G. of Bremen for the Vessel No. 418, being built by Messrs. P. Smit jr. of Rotterdam have been inspected by ~~us~~ as set forth below and found to be, so far as can be seen, sound and free from defects.

Two quadrant halves, 1 crosshead.

on Forgings or Castings.

Lloyd's

Bremen, 14th March, 1928.

No. 185,185 A.
V.M. 10.3.28.

G. H. C. Hamer With Meyer

| | 1 quadrant half SIEMENS | 1 quadrant half SIEMENS | 1 crosshead. SIEMENS |
|--------------------------|---------------------------------------|---------------------------------------|------------------------------------|
| Material | Annealed Siemens Martin Steel | | |
| Made | cast | cast | cast |
| Reheated | yes | yes | yes |
| Inspection | rough & finished | rough & finished | rough & finished |
| When Inspected | 7/1/28. 31/1/28. 10/3/28. | | |
| CASTINGS. | | | |
| on Standard Test Pieces. | | | |
| Test— | | | |
| per square inch | 27.1 | 28.45 | 30.15 |
| Extension per cent. | 36 % in 2 ins. | 38 % in 2 ins. | 28 % in 2 ins. |
| ending Test— | | | |
| Time before fracture | 120 degr. good | 120 degr. good | 120 degr. good |
| Test— | | | |
| Height from ground | 14 feet | 14 feet | 14 feet |
| Hardening Test— | | | |
| Made according to Rules | yes | yes | yes |
| and found satisfactory | | | |

SKETCHES OF FRAMES SHOWING POSITION AND DESCRIPTION OF WELDS OF FORGINGS.

Fee (if any chargeable) £

To be paid at Bremen.

of Iron, state whether scrap or puddled Iron. If of Steel, state whether made on the Open Hearth process.

002222-002228-0104

© 2021

Lloyd's Register