


REEBOARD REPORT on the S. S. NIEUWKERK.

It is submitted the Rotterdam Surveyors be informed that freeboards have been computed for the proposals marked 2 and 3, on the basis of the information supplied and subject to the tonnage opening being closed with efficient temporary covers, the openings in the bulkheads in the tonnage will being closed to give full allowance and all the requirements of the Convention being complied with the ^{about} summer freeboard in both cases would be ^a 11.8 cms.

The should also be informed that the question of scantlings and equipment would require to be considered, if the case is proceeded with.

L² Rot

19/1/33



J. M. M.
19.1-33.

© 2021

Lloyd's Register
Foundation

002222-002228-0130