

4E

Chief Engineer Surveyor.....

Received from Chief Engineer Surveyor..... 29 DEC 1959

ME BRITISH GENIUS

REPORT

Fal 13655
No.


CS advanced.

DBS due 3.59 part held now. The Surveyor reports some repairs effected to the port donkey boiler but upon examining this boiler under steam a number of tubes found cracked and these tubes fitted with stoppers as a temporary measure and the Surveyor recommends that the record of DBS 12.59 be assigned when the defective tubes in the port donkey boiler have been renewed.

It is submitted that the Class be made subject to defective tubes in the port donkey boiler being renewed.

IT IS SUBMITTED this vessel is eligible to remain as classed subject as recommended, record of DBS 12.59 withheld meantime.

JW.
24.12.59



© 2020

Lloyd's Register
Foundation

002449-002456-0117