

Rpt. 9

Date of writing report 13.10.61.
Survey held at Liverpool

Received London

Port Liverpool

No.

No. of visits 3

First date 3.10.61. Last date 9.10.61.

REPORT OF PERIODICAL SURVEYS & REPAIRS OF MACHINERY

No. in R.B. 11296 Name S.S. "FORDFIELD" Gross tons 561 Date of build 1954, 3
Owners Zillah Shipping Co. Ltd. Managers W.A. Savage Ltd. Port of Registry Liverpool
Engines made 1954 By N.V. Werkspoor. Type 4SA 6Cy

No. of Main Engines 1 No. of Screws 1

Records of Survey & Special Notations as per Register Book

No. of Main Boilers - W.P. -

No. of Aux./Donkey Boilers - W.P. -

Surveyed Afloat or in Dry Dock Drydock

Nature of Survey Docking, C.S.

Was Damage Report issued? No Int. Cert.? Yes

Last Report (For Head Office only)

Hull	Machinery
*100A1. 8,60	*LMC.CS. 11,59
S.S. 12,59	TS.OG. 11,59

The condition of any of the following items is to be described as "good" only when the part has been examined, found or placed in good condition, and is considered to be acceptable until the due date of the next Periodical Examination. Where it is considered that re-examination or repairs should be effected before the due date of the next Periodical Examination a distinguishing mark thus † should be inserted against the item and the circumstances and action recommended described fully under "defects and repairs". At part or complete Special Surveys those items which are not applicable to the ship should be cancelled with a black line; this need not be done when the machinery is on a continuous survey basis. When any part has been subjected to pressure test this should be stated. Engine parts when referred to by numbers should be counted from forward.

DOCKING Propellers Good Wear Down of Stern Bushes Close fit Oil Glands Efficient Sea Connections Good

Fastenings Good Has Screwshaft Tubeshaft been drawn? No Date of Examination Has Shaft been changed?

Has Shaft now fitted been previously used? Has Shaft now examined/fitted a continuous liner? Approved oil gland?

MAIN ENGINES (Recip. Steam or I.C.) PORT STARBOARD

1 Cyls., Covers, Pistons & Rods ALL - Good

2 Valves & Gears ALL - Good

3 Connecting Rods, Top Ends & Guides Side Centre ALL - Good

4 Crankpins & Bearings Side Centre ALL - Good

5 Journals & Bearings ALL - Good

MAIN ENGINE DRIVEN AIR COMPRESSORS

6 Cyls., Covers, Pistons & Rods

7 Connecting Rods & Top Ends

8 Crankpins & Bearings

9 Journals & Bearings

10 Coolers & Safety Devices

MAIN ENGINE DRIVEN SCAVENGE PUMPS

11 Cyls., Covers, Pistons & Rods

12 Connecting Rods & Top Ends

13 Crankpins & Bearings

14 Journals & Bearings

15 Levers

16 SCAVENGE BLOWERS

17 SUPERCHARGERS

MAIN TURBINES

18 Casings, Rotors, Blading, Bearings & Thrusts

19 EXHAUST STEAM TURBINES (WITH RECIP. ENGINES)

20 STEAM COMPRESSORS

21 CLUTCHES & HYDRAULIC COUPLINGS

22 REDUCTION GEARING

23 THRUST BLOCKS, SHAFTS & BEARINGS

24 INTERMEDIATE SHAFTS & BEARINGS

25 HOLDING DOWN BOLTS & CHOCKS

26 CONDENSERS (MAIN & AUX.)

27 STEAM RE-HEATERS

28 DE-SUPERHEATERS

29 STOP & MANOEUVRING VALVES

30 MAIN ENGINE DRIVEN PUMPS F.W. & S.W. - Both Good.

31 CRANKCASE DOORS & EXPLOSION RELIEF DEVICES Have Main Engines been tested working and manoeuvring? Yes

OPINION OF MACHINERY AND RECOMMENDATIONS The machinery of this vessel so far as now seen is eligible in my opinion to remain as classed with fresh record of C.S. (with date) on completion.

Date of Committee

Decision

30m, 4, 59 T. (MADE AND PRINTED IN ENGLAND)

P. H. Ferri

Engineer Surveyor to Lloyd's Register of Shipping

Lloyd's Register Foundation

002543-002549-0043

32 Essential Independent Pumps (Identify by position)
33 Bilge, Ballast & Oil Fuel Suction Lines, Fittings & Controls
34 Have the remaining Piping Arrangements & Fittings in the machinery space been examined as considered necessary?
35 Fresh Water Coolers
36 Lub. Oil Coolers
37 Heaters (state service)
38 Independent Air Compressors, Coolers & Safety Devices
39 Air Receivers & Safety devices—Main Both Good.
40 Auxiliary
41 Oil Fuel Tanks (Not forming part of hull structure)
42 Evaporators
43 Have Evaporator Safety Valves been tested under steam?
44 Steering Machinery
45 Windlass
46 Fire Extinguishing Arrangements

AUXILIARY ENGINES (Identify by position)

PROPULSION	PORT	ELECTRICAL EQUIPMENT STARBOARD	AUXILIARY EQUIPMENT
a Generators			l Generators & Governors
b Exciters			m Motors
c Air Coolers			n Switchboards & Fittings
d Motors			o Circuit Breakers
e Air Coolers			p Cables
f Control Gear, Cables, etc.			q Insulation Resistance
g Insulation Resistance			r Steering Gear Generators and Motors
h Insulating Oil Test			s Navigation Light Indicators
i Overspeed Governors			
j Magnetic Couplings			
k Air Gap			

BOILERS OPENED UP & EXAMINED (Identify by position and state latest date of internal examination of each boiler)

MAIN AUXILIARY, DONKEY or PRESS
Superheaters
Safety Valves
Mountings, Doors & Fastenings
Safety Valves Adjusted to Sat. Spt.
Boiler Securing Arrangements
Main Economisers Exhaust Gas Heated Economisers
Steam Heated Steam Generators Steam Generator Safety Valves Adjusted to
Were Oil Burning System & Remote Controls examined working in accordance with Rules? Forced Circulating Pumps
Have Saturated Steam Pipes in cylindrical boiler smoke boxes been examined as required by Rules? Funnel

EXAMINATION & TESTING OF STEAM PIPES (State material)

Main Auxiliary (over 3 in. bore)
Were Copper Pipes annealed? Have Saturated Pipes in cylindrical boiler smoke boxes been tested?

PARTICULARS OF DEFECTS & REPAIRS, ETC. (Damage repairs should be detailed separate from wear and tear repairs; state what action has been taken regarding items which are subjects of class)


LEAVE THIS SPACE BLANK

PS Survey fees £20-0-0

Damage fee

Expenses

Date when A/c rendered



© 2020

Lloyd's Register Foundation

Notes
CS (M) addressed
Donkey
as now
21/11/61