

FAK-FAK

M.S.

SYDNEY

IT IS SUBMITTED the 29.5.59
Surveyors be informed in reply to their letter of.....
that, according to the records in this Office, the
following remains to complete the Continuous Survey
cycle of the machinery at this date. It should be
borne in mind that delay in completing the Survey
may involve the examination of additional items.

Examine:-

Both main engines:

gearing and clutches.
Thrust and intermediate shafting and bearings.
All attached pumps.
Holding down bolts and chocks.
crankcase relief devices (if fitted).

Auxiliaries:

Starboard Turned engine.
Starboard cylinder cooling pump.
Fuel storage tanks not forming part of the
ships structure.
Electrical equipment.
Fire extinguishing arrangements.



© 2020

4.6.59.

Lloyd's Register
Foundation

007592-007601 0045