

14th December, 1961.

LAMBURG.

1022, 041, 052, 054, 059, 071, 10989, 999 - As recommended.

MC 11062, 070, 071, 073, 095, 096 - As recommended.

1045 "AUGUSTENBURG" - As recommended, except that the notation SS 10.61 has not been assigned at this time, as according to the records here Nos. 1 and 2 cylinders, pistons, rods, valves and gears, connecting rods, top ends and guides, crankpin and bearings of the port and starboard main engines remain to be examined. You should, therefore, issue an amended interim certificate, which should include the correct date by which the grinding mark on the starboard screwshaft one in way of rubber ring should be specially examined. In this respect I would refer you to your Rpt. No. 10676.

Assignment of the notation SS 10.61 has been deferred pending completion of the current CS cycle.

MC 11076 "FORTUNUS" - As recommended. According to the records here No. 2 gas compressor, No. 2 gas condenser and No. 2 brine pump were all examined in November, 1960, and are therefore not due for examination. To complete the Running Survey, therefore, the insulation of all refrigerated cargo spaces remains to be examined and all brine piping to be tested. You should issue an amended interim certificate, and forward a copy to this Office.



© 2021

Lloyd's Register
Foundation