

It is submitted the Oslo Surveyors be informed that the ice melting capacity should be calculated on the basis of the evaporator and condenser temperatures as laid down on page 159 of the Rules, and the Surveyors should state the total ice melting capacity of the four compressors under these conditions.

It is concluded that the number of strokes is 750 per minute not 375 as stated in the report, but this should be confirmed.

A report from the Gothenburg Surveyors is awaited and the Surveyors at that port should be informed that on satisfactory completion of the case a record of Lloyd's RMC (with date) for temperature 33°F. will be assigned, and they should be guided accordingly when issuing the interim certificate.

*A copy of the Spare part list on
the specification (Sec 14) should be
sent to the Gothenburg Surveyors
for their information.*

Ln 31/8/33

31/8/33
Lloyd's Register
Foundation