

to Chief Surveyors _____

Received from Chief Surveyors _____

SEL'S NAME Steel S.S. "BALFE"Report Gls.No. 39524.**For the CHIEF SHIP SURVEYOR** ~~_____~~

(In cases which have to be submitted to the Classing Committee "the endorsement to contain a succinct summary of any repairs that have been required and to show the cause or causes of such repairs, and also to bring out clearly any exceptional features in connection with the case so that the Classing Committee may have all the salient points presented in the endorsement."—Extract from Sub-Committee's Report, 24/5/02.)

ure of Survey _____

When due _____

The Downton Pump has been dispensed with for the present, but it is concluded the Owners are agreeable to fit same when requested.

11 100 A.1. (steel)

2 Dks (steel)

Cell DB 344' 1030t.

FPT 113t. APT 210t.

FK. TBH. pt.com.

Lloyds A&C.P.

P 49, B 113, F 38'



AES.

15-1-20

9/1/20 It is concluded, the tank ^{30' 1" 20} plating is increased in thickness under hatches and that the thickness of Bridge upper & 2nd deck plating is increased above openings as approved, also that the thickness of Sheerstroke & Shake below at ends is as approved, but the Surveyors should be requested to state if this is not.

002743-002749-0040

Lloyd's Register
Foundation