

15 FEB 1945

GLASGOW.


3rd February, 1945.

CERTIFICATE OF BOILER.

THIS IS TO CERTIFY that the water tube Boiler No. 10/1630
 in H. 11 made by Messrs. Babcock & Wilcox Ltd., at Renfrew and marked
 as below, has been surveyed during construction by the undersigned.

The material has been tested by the Society's Surveyors
 as required by the Rules; the scantlings are in accordance with the
 Rules approved for a working pressure of 225 lb. per square inch and
 the workmanship is good. The boiler has been tested in my presence
 on the 16th February, 1944 by hydraulic pressure to 387 lb. per square
 inch and was found tight and sound in every respect at that pressure.

Boiler No. 10/1630 No. 11.
 S. No. 21649
 Hydrostatic Test.
 387 lb.
 Working Pressure. 225 lb.
 S.T.B. 16.2.44.



Engineer Surveyor to Lloyd's Register.



© 2020

Lloyd's Register
Foundation

003649-003658-0181