

GLASGOW REPORT No. 64470

# THE BRITISH CORPORATION REGISTER OF SHIPPING AND AIRCRAFT

14 BLYTHSWOOD SQUARE

GLASGOW

September 16, 1941.

The undersigned, A. CAMPBELL, surveyor to this Corporation did, at the request of Messrs. David Rowan & Co., Ltd., attend their works on January 23, 1941, and subsequently, to survey during construction and hydraulic test two cylindrical multitubular boilers designated works No. 1078 and intended to be installed under the survey of Lloyd's Register of Shipping, in Messrs. Lithgow's Ltd., Ship No. 958.

The material has been tested by the surveyors to The British Corporation; the boiler scantlings are in accordance with the approved plans for a working pressure of 220 lbs/in.<sup>2</sup>, and the workmanship is satisfactory.

The parts of the contract which have been supplied to the shipbuilders - viz. boilers, boiler mountings, uptakes and furnace fronts, main and auxiliary steam pipes and feed pipes were found to be satisfactory and in accordance with the approved machinery specification.

The identification and hydraulic test marks on the boilers are as follows:-

B.C. Test  
No. 6233  
T.P. 380 lbs/in.<sup>2</sup>  
W.P. 220 lbs/in.<sup>2</sup>  
A.C.  
17/7/41



© 2020

Lloyd's Register  
of Shipping and Aircraft

A. Campbell  
SURVEYOR

004019-004028-0117

ammeters 2 voltmeters