

REPORT on the

S.S. "Markland".

This Submitted the surveyors be informed that in view of the construction of the house amidships this cannot be considered as a part of an intact continuous trunk and therefore no allowance can be made in the freeboard computation for this house.

It is observed from the arrangement plan now forwarded that the length of this house appears to be 47'-3" instead of 40'-6" as given on the freeboard report. They should verify this figure and should report the amended lengths of the trunks forward and aft.

Retain plans.

© 2020
Lloyd's Register
Foundation
004153-004159-0031

dependent of it.

Above the trunk deck the casing extends to a