

Ship's name ^{ss.} **YOUSUFBAKSH**

Port **Cochin**

Chittagong #715, 30/3/65.
#180, 12/4/65.
No. 181

Class is subject to ^{main} condenser frid. door Last survey date 13/4/65.

② G.S. pump section valve chest being removed by 6/65 (4 mos),
being removed by 1/65.

③ Ex. turbine H/o order frid. waterbase being removed by 6/65 (4 mos).

MBS (due 12/64) commenced 2/65 & now advanced.

ES (due 2/64) (S/P until 9/64 approved. 28/9/64) commenced 7/63 &
now advanced. Repair.

SURV. The ① above condenser door, nothing done but Surveyor
at Cochin recommends that the limit be extended
to 7/65 (3 mos).

Starboard boiler air-heater tubes found rusted & the
Chittagong Surveyor recommends that the starboard
boiler air-heater tubes (washed) be examined & dealt
with by 6/65 (3 mos).

It is submitted that the
vessel WILL BE eligible
for the record MBS 2/65
when the survey has been
completed, by the subject etc

re S. boiler air-heater tubes being
dealt with.

subject as above re G.S. pump, Ex. turbine H/o order,
as not awarded re condenser door,
& as not recommended re S. boiler air-heater tubes.

Sand ES 5/64 on
completion.

It is included but the Cochin Surveyor should
confirm that the boiler oil-heating system & remote controls
were examined and found good and that the superheater
safely - valves were also adjusted.

Ship's name ^{SS.} YOU SUFBAKSH ⁽²⁾

Port

No.

Last survey date

Class is subject to

Inform the Karachi Surveyors that the
ES was commenced in 7/63 and to complete the
Survey for the record of ES 5/64, the
following should be examined at an early date
otherwise further ^{may} ~~will~~ require to be re-
examined: —

all Holding-down bolts & checks.
all Boiler O.F. sections.

O.F. tanks (if fitted).

Electrical installation.

The SPS. should also be held good.

12/5/65.



© 2020

Lloyd's Register
Foundation