

POSTPONED SURVEYS

221/m.s. "DURHAM"

- (1) (a) Built 9-1934 (b) Type British
 (c) Flag British (d) Gross Tons 10984
 (e) A.L.L. due 3.10.64 (f) L.L. Cert. exp. 2.10.65
 (g) Last examination in drydock 3.63

- (2) (a) Special Survey due 10.64
 (b) Outstanding S.S. items:— See endorsement dated 13.11.63
 (c) Hull Subject Machinery by See endt. dated 13.11.63
 (d) Main/Aux/Dunkley Boiler Survey due 10.64
 (e) Steam Generator Survey due 10.64
 (f) Steampipes Survey due 10.64
 (g) Screwshaft Survey due 9.64 (Port)
 (h) Outstanding items for record:— See endt. dated 13.11.63
 (i) Machinery Subject/Limit by 5.65:— See endt. dated 3.6.64
 (j) S.R.M.C due 3.65 (k) R.S. due 3.65

(3) Postponements already agreed:—

- (4) New Proposal:— To carry out a General Examination
in drydock at Falmouth in August next with a
 view to the postponement of the Special Survey for 12 months
 until October 1965.

Ship 30 years old.

Technical Recommendation (Hull):—

Submitted for approval
period of postponement dependent
on result of G.E.

23/7/64

(Machinery)

The C&M should be completed,
or a G.E. held and the
overdue items listed overleaf
examined for adv. of C&M.
Conclude port screwshaft will
be surveyed at time of G.E.

Date of Committee

Minute



© 2020

Lloyd's Register
Foundation

✓ P.S. M.E. fuel injection pumps.

✓ P.S. M.E. thrust and intermediate shafting,
holding down bolts and crankcase
relief devices - none.

✓ Str. M.E. No 1. cyl. piston, cover, etc.

✓ Auxiliary air receiver

✓ Steam auxiliary engine.

✓ Steam air compressor.

✓ Several O.F. tanks.

✓ Electrical installation,



© 2020

Lloyd's Register
Foundation