

5m.5.32.

FREEBOARD REPORT on the S/S SAN CASTO.

It is submitted the Freeboards given on the accompanying form, being those required by the Tables, merit approval, *subject to*

- (1) the small hatchways to the fore peck flat & the reforgester stove being each provided with two tarpaulins & efficient battening arrangements if this is not already the case.
- (2) Efficient means of closing being provided for all ventilators & air pipes.
- (3) the discharges from the intact forecastle being provided with storm-valves.

The Surveyor should be informed that the computation has been made on the assumption that there are no openings in the poop bulkhead, & that the openings in the forecastle bulkhead are closed by Class I appliances.

The references on pages 1 and 3 of the Surveyors report to a tonnage opening aft having a length of 57 feet, and to two hinged steel W.T. doors in a raised quarter-deck bulkhead, respectively, are not understood, and he should be requested to forward a sketch in explanation thereof.

Asst. U.S.

Owner's Rep.

15/6/33

CONVENTION.

H. S. N.  
14. 6. 33