

REINFORCED CONCRETE VESSEL "CRETELL"

The scantlings of the materials in this vessel appear to be in accordance with the approved plans, except ~~two~~ on bulkheads at $3\frac{1}{2}$ and $6\frac{1}{2}$ stations, where four 1" diameter rods are required in the buttresses.

No plan of the Rudder has been submitted, and the Surveyor should be requested to state whether the sizes indicated on the report are in accordance with the Rule requirements.

Del.
D. S.

16.1.20



© 2020

Lloyd's Register
Foundation

00611-006125-0075

Cretecke