

Class is subject to

- ① the main condenser, port side, water end being renewed before the end of December 1960
- ② the forward water end of forward turbo generator condenser being renewed at next dry docking.
- ③ the low and high main injection valves being specially examined at next dry docking
- ④ the aft end of stern bush being specially examined and dealt with at next screw shaft surveying.

Received by Chief Engineer Surveyor.....

Received from Chief Engineer Surveyor 26 OCT 1960

SHIP'S NAME "MILITOS" EX "JAHPA" REPORT P.R. No. 8625

(Docking)

SRL :- Item ① now examined and continues to remain efficient but recommended be renewed before the end of March 1961

Items ② & ③ examined and continue to remain efficient but recommended they be renewed at the next dry docking

The Surveyor states that both main boiler economisers were ^{found} blanked off, no records being available as to when and why this was done.

It is submitted that this vessel is eligible to remain as CLASSED.

Subject as above for Items ②, ③ & ④ and with amended date for Item ①

The Owners should be requested to state the reason for blanking off the economisers of both main boilers also the date when this was carried out as there are no records in this Office of this having been done

TD
25/10/60



© 2021

Lloyd's Register
Foundation

010519-010525-0231