

M.S. "TJISONDARI".....

--- oOo ---

IT IS SUBMITTED the Yokohama Surveyors
be informed in reply to their ~~letter of Cable received~~ 15/11/32
that according to the records in this Office the following
remains to complete the Continuous Survey cycle of the
machinery at this date. It should be borne in mind that
delay in completing the Survey may involve the examination
of additional items.

Examine:-

Main Engine N^o 2 side & centre top & bottom ends

N^o 3 side & centre top ends

Port Centre bottom end

All main bearings (except N^o 4)

Thrust & intermediate shafting

Sewage pump

Centrecase doors, holding down bolts, etc.

Auxiliaries Outboard air compressors & coolers

Port main air receiver

Pumping arrangements

Bilge, general service, forward lub. oil, piston cooling, O.F. transfer

& feed pumps.

O.F. burning arrangements (except pump)

Windlass

Fire Extinguishing Arrangements. //

The Surveyors should also be referred to S.R. List N^o 144, & should in
addition be advised there is some doubt whether or not there is an auxiliary
air receiver on board.

Red

26/11/32

Lloyd's Register
Foundation