

# PIRELLI GENERAL

CABLE WORKS LTD.

Telephone :  
SOUTHAMPTON  
2141  
(5 LINES)

Telegrams :  
"PIGEKAYBEL"  
SOUTHAMPTON

Factories :  
SOUTHAMPTON  
EASTLEIGH

6th September,

49.

Southampton,

## CERTIFICATE OF TEST

CLIENT Messrs. General Electric Co. Ltd. (Marine Department)

Client's Reference No. ....

MONARCH OF BERMUDA.

A High Voltage test was carried out on the two alternator rotors of the Monarch of Bermuda, reference numbers B.9666/7. The insulation resistance of each rotor was measured by 500 volt megger before and after the H.V. Test.

### Results of Test.


#### Insulation Resistance

Before H.V. Test  
After H.V. Test

Port Rotor B/9667  
11 Megohms  
11 "

Starboard Rotor B/9666  
8 Megohms  
8 "

Each rotor withstood 1,500 volts R.M.S. for 1 minute.



ELECTRICAL LABORATORY

Chief Electrician.

Lloyd's Register  
Foundation