

4-JUN 1963

Ship's name **LABUAN BAY**
(EX ARDROSS)

Port **H.KG.**

No. **17676**

Last survey date **31/3/63**

Class is subject to:—

Main sea injection valve chest and main discharge valve chest being permanently repaired by 1/62 (12 mos limit)

Docking

Wear down from reworking 9/32"
after " 0.060"

TS due 2/64 now held

MBS due 12/62 commenced 10/62 by examination of Centre and started
later now completely reheld.

ES due 10/62, general examination now held in accordance
with Secy's letter 5/2/63 and Circular no 1959 for proposal to
postpone ES until 10/63. ES now advanced.

SRL Item re. main discharge valve dealt with and this to delete
from the list. The main sea injection valve chest repaired
but the Surveyor recommends the main injection valve chest be
renewed before end of 4/64.

Repairs effected to propeller and linters.

An additional 45kw steam generating set now installed.
and connected to an independent switch board, this set cannot
be run in parallel with the remaining sets.

It is submitted that this
essel is eligible for THE

RECORD. TS (EL) 3/63

MBS 2/63 } now and record ES (with date) when the
survey has been completed.

Completion of ES also merits approval.

The Surveyor to forward a further copy of their Cert No 9/6 No 6018 as the cert.
does not appear to have been received in this office.

It is concluded the size and type of cable also fuses in connection with the additional generator set now installed are in accordance with the Rules

Subject as now recommended but
without subject above.

To complete ES See Form 10E

011227-011234-0304