

The class is subject to the main low injection valve chest being renewed at the next drydocking.

4E

Received by Chief Engineer Surveyor..... Received from Chief Engineer Surveyor.....  
SHIP'S NAME TAYWOOD TID REPORT Lgs 11 MAY 1958

MBS due 4.58, now held.

ES due 2.58, General examination held for postponement of Special Survey.

MBS.

Main Boiler examined throughout, safety valves adjusted and the oil burning system examined.

General Examination carried out according to Rule requirements for the postponement of the Special Survey until August 1958 and found satisfactory.

Circulating pump impeller casing found wasted and holed. Cement box fitted as temporary repair and the Surveyor recommends this pump casing be renewed before the end of August 1958 (5 months limit).

IT IS SUBMITTED this vessel is eligible for the record MBS 3.58 now, subject as above and as now recommended.

IT IS FURTHER SUBMITTED that the proposal to postpone the Special Survey until August 1958 merits the favourable consideration of the Committee.



1.5.58



© 2021

Lloyd's Register  
Foundation