

COPY

Ship's name

"CITY OF CARLISLE"

Port

Sng

No. 6636

Last survey date 28.6.63.

GB Class is subject to stem and stem plating etc. and set in shell plates E.13 and J.9 (s.s. from aft) and H.13 (p.s) and ~~structure~~ in way being specially examined and dealt with as necessary by the S.S. also to shell riveting in way of shell plate J.10 (s.s. from aft) (wasted) being specially examined and dealt with as necessary next drydocking.

ACTION is DEFERRED for S.S. by 11,63.

S.R.L. Appendix (as before ~~or~~ none)

Surveys due

SPECIAL SURVEY (C) due 11,62. Postponement until 11,63 approved 10,62 following a satisfactory G.E.

Nature of present survey (afloat and in drydock)

Damage (contact) involving stem and stem plating - temporary repairs.

Is interim certificate in order

Yes/No/None ~~xx~~

Items outstanding if any for SS

ALL ITEMS.

SS proposed to be completed by 11,63

Recommendation

SUBJECT as above, but ACTION continue to be DEFERRED for S.S. by 11,63.

SUBJECT

IN S.R.L. APPENDIX.

(Windlass clutch hinge pin repaired by Metalock)



© 2021 ^{1/18/63}

Lloyd's Register
Foundation