

S.S. "Vascongada" Glasgow Report No. 8165
LLOYD'S REGISTER OF BRITISH AND FOREIGN SHIPPING
No. 4709.



TESTS OF BOILER STEEL.

Tests of one Steel plate manufactured by The Clyde Dale & S. Coy of Mossend
for Boiler No. 305 to be constructed by A. Stephen & Son Glasgow
for S.S. No 305

Date first visit 18.4.87 last visit ✓ No. of visits one

The plate specified in the accompanying copy of Advice Notes were rolled from
one charges. The tensile test has been applied to one samples as set forth below,
and the temper and bending tests proved satisfactory

When a second test is applied, the result should be recorded immediately below the record of the original test. The number of plates or bars included in a rejection must be clearly stated.

No.	Purpose.	Charge Mark.	No. of plates or bars in same charge	Mark on plate and test piece.	Dimensions.			Ultimate Stress.		Exten. in 8 ins.	Remarks.
					Thickn.	Brdth.	Area.	Total.	Sq. Inch.		
					Ins.	Ins.	Ins.	Tons.	Tons.	%	
1	6.0 1/2 x 22 1/2 x 1 1/8	F161	1057	1.02	1.21	1.234	36.2	29.3	20.		
Plate tested on 18th inst - the invoice not yet submitted for signature, it will be given to the local Engineer Surveyor as soon as possible. CH 20.4.87											

Fee £ : :

Expenses £ : :

£ : :

To be paid by The Manufacturers Glasgow