

24065
No. 24065
C.L.

REPORT of SURVEY for REPAIRS.

No. 222 Survey held at London Date July 4th 18th 18 61
on the B^d Pestonjee Bomanjee Master Peter Willkie
Tonnage 595 Built at Dumbarton When built 1835
By whom built _____ Owners Messrs. Stewarts &
Port belonging to Glasgow Destined Voyage Algoa Bay
If Surveyed Afloat or in Dry Dock London Dock

Last Survey, No. 1656 Port Glasgow Classed Rest 56 - 8 A. 1.
REPAIRS

An examination found two following transoms of the Stern frame, the lower part of the Apron and some shifts of African Ceiling forward, defective -

Left a notice Card with the Captain recommending that the defective Ceiling planks pointed out, be renewed and thro' fastened, the defects in the transoms and Apron cut into for further examination, and the timbers of the frame to be surveyed when exposed -

Present Condition of the

Decks	Treenails	Windlass and Capstan
Waterways	Breasthooks and Stemson	Pumps
Comings	Transoms, Pointers, and Crutches	Boats
Upper Deck Beams & Fastenings	Timbers of the Frame	Masts, Yards, &c.
Lower Deck Beams & Fastenings	Keelsons	Sails
Planksheers	Clamps and Shelves	Anchors No. of
Sheerstrakes	Ceiling <u>part defective</u>	Cables
Topsides	Rudder	Hawsers and Warps
Wales	Copper When put on	Standing & Running Rigging
Plank (Bottom) and Counter		

General Observations and Opinion,

Caulking of Bottom, Deck, & Waterways.

The notice given has not been attended to. I therefore respectfully beg to recommend that her clasp be suspended until it be complied with -
B. Weymouth

The Amount of Fee.....£ _____ is received by me,
Special..... : :
Certificate (if required) : :

Committee's Minute 26th July 18 61

Character assigned Expensive Character

San & Com. Min. 8th August 1861
Decision confirmed S.D.S.



© 2021
Lloyd's Register
Foundation

LON644-0314