

27 JAN 1943

Chief Surveyors _____

Received from Chief Surveyors _____

SHIP'S NAME "DUNDRUM CASTLE" Report Llv. No. 118840

For the CHIEF SHIP SURVEYOR and CHIEF ENGINEER SURVEYOR.

(In cases which have to be submitted to the Classing Committee "the endorsement to contain a succinct summary of any repairs that have been required and to show the cause or causes of such repairs, and also to bring out clearly any exceptional features in connection with the case, so that the Classing Committee may have all the salient points presented in the endorsement."—Extract from Sub-Committee's Report, 24/5/82.)

(2ND No.2 SURVEY PARTLY HELD.) .DMG. & FURTHER GEN. EXAM.

10.40 When proposed to be completed "EXAMINED 12.42", 12 MONTHS

Survey held, &c. Examination under boilers, peak tanks, A.P. spaces, Nos. 4 (p & s) and 5 (s.s.) D.B. tanks and the testing of the A.P. & No. 4 D.B. tanks (2, 7 & 10-40).

Subject to permanent repairs (leakage) to shell plate in 2nd strake below sheer in way of A.P. tank (p.s.), to (holed) bunker saddleback and to indented shell plating (p.s.f) at the first opportunity, to the buckled W.T. floor at after end of No. 4 D.B. tank (s.s.), to cement box being removed and permanent repairs effected to buckled No. 4 plate in 3rd strake below sheer etc (s.s.) at the first convenient opportunity, to Upper Deck stringer plate in Bridge space (thin) being specially examined at the next dry docking, also to (15 fathoms of chain cable being supplied).

Wah
4-1-43

S.S. PART HELD

(Docking date)
12.42

"Examined 12.42".



© 2021

Lloyd's Register
Foundation

W164-0208