

are fitted for the carrying of oil fuel

PARTICULARS FOR RECORD in the REGISTER BOOK.—Length of Poop 49 ft., B.O.D. ft., Bridge 112 ft., Forecastle 39 ft.
(in feet and tenths). When the Poop is joined to the B.D., this should be distinctly stated *The Poop and Bridge decks are separate erections*

No. and Material of Decks (if Iron or Steel) and whether wholly or partially covered with wood, and No. of tiers of Beams (this information is to be given as it should appear in the Register Book) *2 Decks (etc)*

Official No. : Signal Letters

State if Machinery is fitted aft *Yes*

How are the surfaces preserved from oxidation? Inside *Portland Cement & paint* Outside *Paint*
Cement in E & B Room tank & fillets only in other tanks

PARTICULARS OF WATER BALLAST.—State whether the Double bottom is constructed on the cellular system or with girders on floors *Cellular*

Where Fitted.	*Length. Feet.	Water Capacity. Tons.	Where Fitted.	*Length. Feet.	Water Capacity. Tons.
Double bottom, aft,	126	380	Fore peak tank,		118
Double bottom, under Engines and Boilers,	39	155	After peak tank,		174
Double bottom, if under Engines only,			Deep tank, aft,		
Double bottom, if under Boilers only,			Deep tank, forward,		
Double bottom, forward,	180	578	Other tanks, if fitted,		
Total capacity of double bottom		1113	(If necessary, furnish further information by sketch.)		

* The wells are not to be included in the lengths of the tanks.

State whether the above have been tested as required by the Rules. *Yes*

Order for Special Survey No. *4708*

Date *9.8.1917*

No. *932* in builder's yard.

DATES of Surveys held while building

1917
May. 14, June 1, 4, 6, 13, July 5, 12, 20, 27, Aug. 1, 8, 16, 21, 29, Feb. 11, 27, Oct. 5, 11
26, 30, Nov. 6, 14, 28 Dec. 5, 7, 11, 13, 14, 17, 19, 21, 27, 28 1918 Jan. 9, 11, 12, 14, 16, Feb. 20
26 Mar. 8, 12, 13, 15, 18, 22, 23, 25, 28

Total No. of Visits *48*

Surveyor's Signature *Thomas S. Skuse* *W. S. S. S. S.*