

loopy

Planter
GLASGOW REPORT No 47211

MANCHESTER,

6th September, 1927.

C. G. BUTTERWORTH.

Messrs. Frank Pearn & Co., Ltd., of Manchester, attend at their Works on the 8th September 1927, for the purpose of examining and witnessing the Hydraulic testing of Two of their No. 13 Marine Type Rapid Exhaust Steam Feed Heaters, together with Bye-Pass Valves and Air Vessels, to the order of Messrs. D. Rowan & Co., Ltd. Contract Nos. 856/7.5

The feed water side, viz:- headers interior of tubes bye-pass Valves, and air Vessels were tested in my presence by hydraulic pressure to 455 lbs per square inch with satisfactory results, also the exhaust steam side (the body) tested by hydraulic pressure to 30 lbs. per square inch satisfactorily.

The feed water side of the headers stamped "Lloyds Test" 455 lbs per square inch. W.P. 210 lbs date and "DB" the exhaust steam side (the body) stamped "Lloyds Test 30 lbs per square inch W.P. 10 lbs date and "DB" and the bye pass valves and the air vessels stamped CB for identification.

Signed Lha B. Butterworth

Surveyor to Lloyd's Register
of Shipping.

Fee £2.2.-.



© 2020

Lloyd's Register
Foundation

W350-0098