

Rpt. 6.

For the information of Surveyors and the Committee only.

Received at

Office

19

# Lloyd's Register of Shipping.

(Report on Vessel No. 4011 Port Vcr.)

No. 355

## SHIP FORGINGS OR CASTINGS.

I have to report that the undermentioned ~~Iron~~ Steel Forgings or Castings manufactured by ~~B.C. Marine Engineers~~ of ~~Vancouver~~ for the Vessel No. , being built by ~~M.V. King Esburt~~ of ~~London~~ have been inspected by me as set forth below and found to be, so far as can be seen, Sound and free from defects.

Mark on Forgings or Castings.

Lloyd's  
 No. 355  
 25/7/35 A.S.

*Also.*

*Vancouver B.C.*

	STERN FRAME.	RUDDER FRAME.	STEM.
Material*			<i>O.H.S.</i>
How made			<i>Forged</i>
If annealed			<i>Yes.</i>
Dimensions			<i>to drawing</i>
Progress on Inspection			<i>Forged &amp; annealed.</i>
Date when Inspected			<i>July 23. 26. 1935</i>
<b>CASTINGS.</b>			
Tests on Standard Test Pieces.			
Tensile Test—			
Tons per square inch			<i>28.9 tons</i>
Extension per cent. ...			<i>31.</i>
Cold Bending Test—			
Angle before fracture			<i>180° without fracture</i>
Drop Test—			
Height from ground ...			
Hammering Test—			
If made according to Rules and found satisfactory ...			

SKETCHES OF FRAMES SHOWING POSITION AND DESCRIPTION OF WELDS OF FORGINGS.

*Shipped to Victoria for installation*

*Fitted in ship at*

Fee (if any chargeable) £ *25.00*  
*Expend. 1.00.*  
 To be paid at *Vancouver.*