

W529-0268

sp "Ville d' Arras."

machinery of this vessel has been constructed
per special survey.


H.P. & L.P. cylinder stuffing boxes were found
leaking when machinery was tried under steam, the
L.P. cylinder has been renewed & the H.P. cylinder
thoroughly repaired. The Surveyors recommend that
new L.P. cylinder be fitted within three months.

It is submitted that
this vessel is eligible for

THE RECORD. + LMC 5.18. F.D.

subject to a new L.P. cylinder being fitted before
the end of August 1918.

© 2020



Shirley Lloyd's Register
Foundation