

Air receivers for the Motor vessel "KINGSHOLME".

It is submitted the Stockholm Surveyor should be informed that it is noted that a certificate of the test of the material and process of manufacture of these air receivers will be forwarded on the return of the Manager of the Steel Works, but he should be requested to forward in the meantime a plan showing the scantlings of the receivers in question.

It is also noted that arrangements have been made whereby in future the requirements of the Rules with regard to air receivers will be complied with. It should however be pointed out to the Surveyor that unless the scantlings are increased beyond those required by the Rules, the suggestion to test air receivers ^{to three times the working pressure} should not be approved as there would be a danger of stretching and damaging the material.

The Liverpool Surveyors should be advised that further enquiry is being made on this matter.

Liv. - 4/6/14

J.M.

J.R.K.

3.6.14.



© 2021

Lloyd's Register
Foundation

W872-0098

W872-00