

COPY.  
PORT OF

GLASGOW

GLASGOW REPORT No 62595

16th July, 1940

Dear Sirs,

I am favoured with your letter of the 15th instant respecting the S.S. "LANGIEGORSE" and beg to acquaint you that the Committee have had before them at their Meeting today the reports of the Surveyors of their recent examination of this vessel.

It would appear therefrom that to complete the Special Survey No.3, which became due in March, 1939, the following remains to be done:-

Weather decks and casings, under engines and boilers, No.2A hold (cross bunker), lower and upper tween deck and side pocket bunker spaces to be examined; No.4 D.B. tank (P.S. to be examined internally, plating under sidelights, air and sounding pipes, as they apply, masts and rigging (no wedging) pumps, equipment to be examined, ceiling to be lifted as required, Nos.2,3 and 4 D.B. tanks and fore peak tank to be tested.

As regards the machinery, the main steam pipes require to be examined and tested and the dynamo governor requires to be overhauled and examined under working conditions.

I may add that the Boiler Survey has been completed on this occasion.

I am, Dear Sir,  
Yours faithfully,

Secretary to the  
Glasgow Committee.

George Humphreys, Esq.,  
Coronation Buildings,  
65 Quayside,  
Newcastle-on-Tyne, 1.



© 2020

Lloyd's Register  
Foundation

W982-0137