

REPORT on the *s/s Jacobus*

The Surveyor should be requested to describe clearly how the "bolted plates" at bridge front are secured. The term "bolted plates" is not sufficient to show under which class of closing appliances the arrangement falls.


For the minimum freeboard assigned the closing appliances at the bridge front must at least comply with Class A requirements.

It is concluded that the hatch webs are fitted 22 ins depth at centre as shown on the approved plan and that the depth given as 11 ins on the report is the depth at side of hatchways.

GRM

WAD

12.3.20



© 2020

Lloyd's Register
Foundation

W984-0160

2' - 3 1/4"

FE. - The
of beam
be report-
the full
of vessel
unwale.

3/4
4 3/4

1/4
3/4