

For London "E" Debit

GLASGOW.

14th September, 1946.

M.S. "EMPIRE TEDRITA".

PARTICULARS OF OFFICIAL TRIALS.

Builders' Name:- A. & J. Inglis Ltd.
Managing Owners' Name:- Anglo Saxon Petroleum Co. Ltd.
Builders' Hull Number:- 1314P
Builders' Machinery Number:- 592
A/M.S. Number:- 1322
Type of Vessel:- Oil Tanker
Principal Dimensions:- Length B.P. 190'-0" Breadth Mld. 32'-0"
Depth Mld. 14'-9"
Load Draft:- 13'-2.5/8"
Gross Tonnage:- 891.3
Date and place of dock trial, duration, 3rd Sept. 1946, Kelvin Basin
approx. power and R.P.M.:- 1/3 power - 125 rpm for 2 hrs.
Deck and engine room auxiliaries and
electric installation tested at:- Firth of Clyde
completed 6.9.46.
Compasses adjusted at Firth of Clyde on 6.9.46
Anchor Trials carried out at:- Firth of Clyde 6.9.46.
Place of Sea Trial:- Firth of Clyde 6.9.46
Trial Drafts:- Forward 12'-3" Aft 13'-9" Mean 13'-0" F.W.
Condition of Vessel, ballasting, bunkering &c.
Water ballast 801 tons
Fresh Water and Stores 48 tons
Oil Fuel 27 tons
Total - 876 tons



© 2020

Lloyd's Register
Foundation

W986-0207

"EMPIRE TEDRITA".

Weather Conditions:- Wind S.W. to S. Force 5; Sea moderate.

Steering gear trials, also hard over to hard over completed at Firth of Clyde 6.9.46.

Time taken for hard over to hard over, 16 seconds.

Main Machinery run for 8 hours at an average of 210 revolutions.

Maximum R.P.M. attained and duration of same:- 255 for 1 hour.

Refrigerating plant for Ship's use tested at Glasgow on 4th Sept., 1946.

Trials satisfactorily completed and vessel taken over by Mr. F.R. Hartley on behalf of the Ministry of Transport at Tail of the Bank, River Clyde, on 6th September 1946, at 3 p.m.

Builders confirm Compass Suppliers consider position of compasses satisfactory for proper working in accordance with Para.3; M.S. 2770/40 (2) 12.8.42.

The cargo gear, lifeboats, lifesaving appliances, electrical installation, including lighting and generators, etc. have been tested and passed before the official trials and certificates issued.

A. Dickerson

Ship Surveyor to Lloyd's Register.

M. Dale

Engineer Surveyor to Lloyd's Register.

A. Daffner

Electrical Surveyor to Lloyd's Register.



1/10/2020

Lloyd's Register
Foundation
2/2
486-0207

Noted
8.22.23
19/9/46

[Faint, illegible handwriting]

[Faint, illegible handwriting]
228.566
unrecorded

[Faint, illegible handwriting]



© 2020

Lloyd's Register
Foundation