

s.s. "CONTE ROSSO".

Loeffler Boiler and Escher Wyss Turbine Installation.

IT IS SUBMITTED the Trieste Surveyors be informed, with reference to the remarks regarding pipes contained in their letter of the 30th ultimo, that it is considered the stress in the feed pipes should not exceed 10000 lb. per square inch, and, accordingly, that the thickness of the 93 mm. bore feed pipe should be as recommended.

If, however, the pipes are already made, they will be accepted in this instance as proposed.

In view of the Makers' remarks regarding ^{temperature} ~~inspection~~ under working conditions, the remaining pipes referred to will be accepted in this instance as proposed.

The list of pipes ZN2646/H also merits approval.

IT IS FURTHER SUBMITTED the Trieste Surveyors be informed that plan No.2649H, showing some details of the special mercury operated water level indicator, merits approval, provided the parts be made and fitted under the usual conditions of survey and testing, and the apparatus is found to function satisfactorily under working conditions. The Surveyors should see that the water level indicated by this apparatus is the same as that indicated by the "Glimo" water gauge ~~up to the limit of pressure for which these~~ ~~latter gauges are used.~~

The remarks regarding the sediment separator are noted and are considered satisfactory, provided the vessel be made and fitted to the Surveyors' entire satisfaction.

Wire Trieste Surveyors.

"Your letter 30th November, 1935. Feed Pipes should be as recommended. If already made, these and other pipes will be accepted as proposed in this instance".

Return 2 list of pipes ZN 2646/H

Return 1 -

Return 2 plans no 2649/H

Return 1 copy.

Tel. Tri 4/12/35

4.12.35.



© 2018

Lloyd's Register
Foundation